Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 5.Improvements to Roads and Drains in Kattigenahalli, Srinidhi Layout, Anjanadri Layout, Kuvempu Layoutand surrounding areas in ward No 05 - Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	30.00	45.00		1.00	15.00	4.50	4.20	4.35	0.04	2.61	DH: 16/05/18
	7TH CROSS										
	0.00	30.00		1.00	30.00	4.20	4.50	4.35	0.04	5.22	
	30.00	50.00		1.00	20.00	4.50	4.30	4.40	0.04	3.52	
	KALIDASA LAYOUT										
	1ST CROSS										
	0.00	3.00		1.00	3.00	8.70	7.00	7.85	0.04	0.94	
	3.00	30.00		1.00	27.00	7.00	5.90	6.45	0.04	6.97	
	30.00	60.00		1.00	30.00	5.90	5.20	5.55	0.04	6.66	
	60.00	90.00		1.00	30.00	5.20	4.80	5.00	0.04	6.00	
	90.00	101.80		1.00	11.80	4.80	4.80	4.80	0.04	2.27	
	MUNI ANJINAPPA LAYOUT										
	1ST CROSS										
	0.00	30.00		1.00	30.00	6.10	4.80	5.45	0.04	6.54	
	30.00	60.00		1.00	30.00	4.80	5.50	5.15	0.04	6.18	
	60.00	68.00		1.00	8.00	5.50	5.00	5.25	0.04	1.68	
	68.00	71.60		1.00	3.60	5.00	8.50	6.75	0.04	0.97	
	2ND CROSS										
	0.00	30.00		1.00	30.00	4.00	3.40	3.70	0.04	4.44	
	30.00	60.00		1.00	30.00	3.40	3.80	3.60	0.04	4.32	
	60.00	69.00		1.00	9.00	3.80	4.20	4.00	0.04	1.44	
	CROSS ROAD										
	0.00	30.00		1.00	30.00	4.80	4.60	4.70	0.04	5.64	
	30.00	35.80		1.00	5.80	4.60	4.40	4.50	0.04	1.04	
	KIDS DAY CARE ROAD										
	0.00	30.00		1.00	30.00	5.30	4.90	5.10	0.04	6.12	
	30.00	60.00		1.00	30.00	4.90	4.30	4.60	0.04	5.52	
	60.00	90.00		1.00	30.00	4.30	4.40	4.35	0.04	5.22	
	90.00	120.00		1.00	30.00	4.40	4.20	4.30	0.04	5.16	
	120.00	150.00		1.00	30.00	4.20	4.70	4.45	0.04	5.34	
	150.00	180.00		1.00	30.00	4.70	4.50	4.60	0.04	5.52	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 5.Improvements to Roads and Drains in Kattigenahalli, Srinidhi Layout, Anjanadri Layout, Kuvempu Layoutand surrounding areas in ward No 05 - Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	180.00	210.00		1.00	30.00	4.50	4.70	4.60	0.04	5.52	Dt: 16/05/18
	210.00	240.00		1.00	30.00	4.70	5.30	5.00	0.04	6.00	
	240.00	270.00		1.00	30.00	5.30	4.50	4.90	0.04	5.88	
	270.00	300.00		1.00	30.00	4.50	4.60	4.55	0.04	5.46	
	300.00	328.50		1.00	28.50	4.60	5.00	4.80	0.04	5.47	
	328.50	332.30		1.00	3.80	5.00	9.50	7.25	0.04	1.10	
	GANGOTRI LAYOUT										
	MAIN ROAD										
	0.00	30.00		1.00	30.00	4.70	4.70	4.70	0.04	5.64	
	30.00	60.00		1.00	30.00	4.70	4.80	4.75	0.04	5.70	
	60.00	90.00		1.00	30.00	4.80	5.50	5.15	0.04	6.18	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45	0.04	6.54	
	120.00	150.00		1.00	30.00	5.40	4.20	4.80	0.04	5.76	
	150.00	161.60		1.00	11.60	4.20	4.10	4.15	0.04	1.93	
	CROSS ROAD 1										
	0.00	30.00		1.00	30.00	5.00	4.50	4.75	0.04	5.70	
	30.00	47.20		1.00	17.20	4.50	4.50	4.50	0.04	3.10	
	CROSS ROAD 2										
	0.00	21.70		1.00	21.70	4.50	4.60	4.55	0.04	3.95	
							TOTAL			313.77	Cum

Consultant

TEJUS CONSULTANTS

Sub Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 5.Improvements to Roads and Drains in Kattigenahalli, Srinidhi Layout, Anjanadri Layout, Kuvempu Layoutand surrounding areas in ward No 05 - Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2016-17)									Dt: 20/05/18
	EDGE LINE		2.00	1444.40			0.10		288.88	
						TOTAL			288.88	Sqm

Consultant

20/05/18

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										Dt: 05/04/18
	Shivaram Karanth Nagar 11TH CROSS										
	LHS										
	0.00	8.00	L/S	1.00	8.00			0.45	0.30	1.08	
	8.00	15.00	L/S	1.00	7.00			0.45	0.30	0.95	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	212.80	L/S	1.00	17.80			0.45	0.30	2.40	
	RHS										
	0.00	8.00	R/S	1.00	8.00			0.45	0.30	1.08	
	8.00	15.00	R/S	1.00	7.00			0.45	0.30	0.95	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	
	195.00	212.80	R/S	1.00	17.80			0.45	0.30	2.40	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Shivaram Karanth Nagar 1ST MAIN										dt:05/04/18
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	L/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	L/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	L/S	1.00	15.00			0.45	0.30	2.03	
	240.00	255.00	L/S	1.00	15.00			0.45	0.30	2.03	
	255.00	270.00	L/S	1.00	15.00			0.45	0.30	2.03	
	270.00	285.00	L/S	1.00	15.00			0.45	0.30	2.03	
	285.00	300.00	L/S	1.00	15.00			0.45	0.30	2.03	
	300.00	315.00	L/S	1.00	15.00			0.45	0.30	2.03	
	315.00	330.00	L/S	1.00	15.00			0.45	0.30	2.03	
	330.00	345.00	L/S	1.00	15.00			0.45	0.30	2.03	
	345.00	362.30	L/S	1.00	17.30			0.45	0.30	2.34	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	05/04/18
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	R/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	R/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	R/S	1.00	15.00			0.45	0.30	2.03	
	240.00	255.00	R/S	1.00	15.00			0.45	0.30	2.03	
	255.00	270.00	R/S	1.00	15.00			0.45	0.30	2.03	
	270.00	285.00	R/S	1.00	15.00			0.45	0.30	2.03	
	285.00	300.00	R/S	1.00	15.00			0.45	0.30	2.03	
	300.00	315.00	R/S	1.00	15.00			0.45	0.30	2.03	
	315.00	330.00	R/S	1.00	15.00			0.45	0.30	2.03	
	330.00	345.00	R/S	1.00	15.00			0.45	0.30	2.03	
	345.00	362.30	R/S	1.00	17.30			0.45	0.30	2.34	
	Shivaram Karanth Nagar 2ND MAIN										
	LHS										
	0.00	6.40	L/S	1.00	6.40			0.45	0.30	0.86	
	6.40	15.00	L/S	1.00	8.60			0.45	0.30	1.16	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	L/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	L/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	L/S	1.00	15.00			0.45	0.30	2.03	
	240.00	255.00	L/S	1.00	15.00			0.45	0.30	2.03	
	255.00	270.00	L/S	1.00	15.00			0.45	0.30	2.03	
	270.00	285.00	L/S	1.00	15.00			0.45	0.30	2.03	
	285.00	300.00	L/S	1.00	15.00			0.45	0.30	2.03	
	300.00	315.00	L/S	1.00	15.00			0.45	0.30	2.03	
	315.00	330.00	L/S	1.00	15.00			0.45	0.30	2.03	

Consultant

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	330.00	345.00	L/S	1.00	15.00			0.45	0.30	2.03	Dt: 05/04/18
	345.00	360.00	L/S	1.00	15.00			0.45	0.30	2.03	
	360.00	378.00	L/S	1.00	18.00			0.45	0.30	2.43	
	378.00	384.40	L/S	1.00	6.40			0.45	0.30	0.86	
	RHS										
	0.00	6.40	R/S	1.00	6.40			0.45	0.30	0.86	
	6.40	15.00	R/S	1.00	8.60			0.45	0.30	1.16	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	R/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	R/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	R/S	1.00	15.00			0.45	0.30	2.03	
	240.00	255.00	R/S	1.00	15.00			0.45	0.30	2.03	
	255.00	270.00	R/S	1.00	15.00			0.45	0.30	2.03	
	270.00	285.00	R/S	1.00	15.00			0.45	0.30	2.03	
	285.00	300.00	R/S	1.00	15.00			0.45	0.30	2.03	
	300.00	315.00	R/S	1.00	15.00			0.45	0.30	2.03	
	315.00	330.00	R/S	1.00	15.00			0.45	0.30	2.03	
	330.00	345.00	R/S	1.00	15.00			0.45	0.30	2.03	
	345.00	360.00	R/S	1.00	15.00			0.45	0.30	2.03	
	360.00	378.00	R/S	1.00	18.00			0.45	0.30	2.43	
	378.00	384.40	R/S	1.00	6.40			0.45	0.30	0.86	
	Shivaram Karanth Nagar 3RD MAIN										
	LHS										
	0.00	10.60	L/S	1.00	10.60			0.45	0.30	1.43	
	10.60	15.00	L/S	1.00	4.40			0.45	0.30	0.59	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	Dt: 05/04/18
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	L/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	L/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	L/S	1.00	15.00			0.45	0.30	2.03	
	240.00	247.70	L/S	1.00	7.70			0.45	0.30	1.04	
	RHS										
	0.00	10.60	R/S	1.00	10.60			0.45	0.30	1.43	
	10.60	15.00	R/S	1.00	4.40			0.45	0.30	0.59	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	R/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	R/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	R/S	1.00	15.00			0.45	0.30	2.03	
	240.00	247.70	R/S	1.00	7.70			0.45	0.30	1.04	
	WIN FIELD GARDEN 7TH CROSS										
	LHS										
	0.00	2.80	L/S	1.00	2.80			0.45	0.30	0.38	
	2.80	15.00	L/S	1.00	12.20			0.45	0.30	1.65	

Consultant

Assistant Engineer 05/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	Dt: 05/04/18
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	177.80	L/S	1.00	12.80			0.45	0.30	1.73	
	RHS										
	0.00	2.80	R/S	1.00	2.80			0.45	0.30	0.38	
	2.80	15.00	R/S	1.00	12.20			0.45	0.30	1.65	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	177.80	R/S	1.00	12.80			0.45	0.30	1.73	
	WIN FIELD GARDEN 8TH CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	148.00	L/S	1.00	13.00			0.45	0.30	1.76	
	RHS										

Consultant

05/04/18

Assistant Executive Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	0.00	15.00	R/S	1.00	15.00			0.45	0.30	2.03	Dt:05/04/18
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	148.00	R/S	1.00	13.00			0.45	0.30	1.76	
	WIN FIELD GARDEN 9TH CROSS										
	LHS										
	0.00	2.80	L/S	1.00	2.80			0.45	0.30	0.38	
	2.80	15.00	L/S	1.00	12.20			0.45	0.30	1.65	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	137.80	L/S	1.00	17.80			0.45	0.30	2.40	
	RHS										
	0.00	2.80	R/S	1.00	2.80			0.45	0.30	0.38	
	2.80	15.00	R/S	1.00	12.20			0.45	0.30	1.65	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	137.80	R/S	1.00	17.80			0.45	0.30	2.40	
	WIN FIELD GARDEN 10TH CROSS										
	LHS										

Consultant

Assistant Engineer 05/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	0.00	15.00	L/S	1.00	15.00			0.45	0.30	2.03	Dt:05/04/18
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	132.30	L/S	1.00	12.30			0.45	0.30	1.66	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	132.30	R/S	1.00	12.30			0.45	0.30	1.66	
	WIN FIELD GARDEN 2ND MAIN										
	LHS										
	0.00	16.50	L/S	1.00	16.50			0.45	0.30	2.23	
	16.50	27.30	L/S	1.00	10.80			0.45	0.30	1.46	
	27.30	45.00	L/S	1.00	17.70			0.45	0.30	2.39	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	L/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	L/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	L/S	1.00	15.00			0.45	0.30	2.03	
	240.00	249.10	L/S	1.00	9.10			0.45	0.30	1.23	

Consultant

Assistant Engineer 05/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	RHS										
	0.00	16.50	R/S	1.00	16.50			0.45	0.30	2.23	Dt: 05/04/18
	16.50	27.30	R/S	1.00	10.80			0.45	0.30	1.46	
	27.30	45.00	R/S	1.00	17.70			0.45	0.30	2.39	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	
	195.00	210.00	R/S	1.00	15.00			0.45	0.30	2.03	
	210.00	225.00	R/S	1.00	15.00			0.45	0.30	2.03	
	225.00	240.00	R/S	1.00	15.00			0.45	0.30	2.03	
	240.00	249.10	R/S	1.00	9.10			0.45	0.30	1.23	
	WIN FIELD GARDEN 1ST CROSS										
	LHS										
	0.00	18.00	L/S	1.00	18.00			0.45	0.30	2.43	
	18.00	33.00	L/S	1.00	15.00			0.45	0.30	2.03	
	33.00	48.00	L/S	1.00	15.00			0.45	0.30	2.03	
	48.00	63.00	L/S	1.00	15.00			0.45	0.30	2.03	
	63.00	78.00	L/S	1.00	15.00			0.45	0.30	2.03	
	78.00	93.00	L/S	1.00	15.00			0.45	0.30	2.03	
	93.00	108.00	L/S	1.00	15.00			0.45	0.30	2.03	
	108.00	123.00	L/S	1.00	15.00			0.45	0.30	2.03	
	123.00	138.00	L/S	1.00	15.00			0.45	0.30	2.03	
	138.00	153.00	L/S	1.00	15.00			0.45	0.30	2.03	
	153.00	168.00	L/S	1.00	15.00			0.45	0.30	2.03	
	168.00	183.00	L/S	1.00	15.00			0.45	0.30	2.03	
	183.00	198.40	L/S	1.00	15.40			0.45	0.30	2.08	
	RHS										
	0.00	18.00	R/S	1.00	18.00			0.45	0.30	2.43	
	18.00	33.00	R/S	1.00	15.00			0.45	0.30	2.03	
	33.00	48.00	R/S	1.00	15.00			0.45	0.30	2.03	
	48.00	63.00	R/S	1.00	15.00			0.45	0.30	2.03	

Consultant

05/04/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	63.00	78.00	R/S	1.00	15.00			0.45	0.30	2.03	DA:05/04/18
	78.00	93.00	R/S	1.00	15.00			0.45	0.30	2.03	
	93.00	108.00	R/S	1.00	15.00			0.45	0.30	2.03	
	108.00	123.00	R/S	1.00	15.00			0.45	0.30	2.03	
	123.00	138.00	R/S	1.00	15.00			0.45	0.30	2.03	
	138.00	153.00	R/S	1.00	15.00			0.45	0.30	2.03	
	153.00	168.00	R/S	1.00	15.00			0.45	0.30	2.03	
	168.00	183.00	R/S	1.00	15.00			0.45	0.30	2.03	
	183.00	198.40	R/S	1.00	15.40			0.45	0.30	2.08	
	WIN FIELD GARDEN 2ND CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	195.00	L/S	1.00	15.00			0.45	0.30	2.03	
	195.00	202.70	L/S	1.00	7.70			0.45	0.30	1.04	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	

Consultant

Assistant Engineer 05/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	180.00	195.00	R/S	1.00	15.00			0.45	0.30	2.03	Dt:05/04/18
	195.00	202.70	R/S	1.00	7.70			0.45	0.30	1.04	
	WIN FIELD GARDEN 3RD CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	L/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	L/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	L/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	L/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	L/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	L/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	L/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	L/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	L/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	L/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	L/S	1.00	15.00			0.45	0.30	2.03	
	180.00	193.00	L/S	1.00	13.00			0.45	0.30	1.76	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.30	2.03	
	15.00	30.00	R/S	1.00	15.00			0.45	0.30	2.03	
	30.00	45.00	R/S	1.00	15.00			0.45	0.30	2.03	
	45.00	60.00	R/S	1.00	15.00			0.45	0.30	2.03	
	60.00	75.00	R/S	1.00	15.00			0.45	0.30	2.03	
	75.00	90.00	R/S	1.00	15.00			0.45	0.30	2.03	
	90.00	105.00	R/S	1.00	15.00			0.45	0.30	2.03	
	105.00	120.00	R/S	1.00	15.00			0.45	0.30	2.03	
	120.00	135.00	R/S	1.00	15.00			0.45	0.30	2.03	
	135.00	150.00	R/S	1.00	15.00			0.45	0.30	2.03	
	150.00	165.00	R/S	1.00	15.00			0.45	0.30	2.03	
	165.00	180.00	R/S	1.00	15.00			0.45	0.30	2.03	
	180.00	193.00	R/S	1.00	13.00			0.45	0.30	1.76	
							TOTAL			714.50	Cum

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 (P.No.148, I.No.19.59 of PW,P&IWTD S.R 2016-17)										Dt: 12/04/18
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85		19.18	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80		70.76	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45		81.75	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10		76.50	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10		76.50	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10		76.50	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10		76.50	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15		77.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	4.90	5.05		75.75	
	150.00	165.00		1.00	15.00	4.90	5.00	4.95		74.25	
	165.00	177.80		1.00	12.80	5.00	5.00	5.00		64.00	
	WIN FIELD GARDEN 8TH CROSS										
	0.00	15.00		1.00	15.00	5.30	5.30	5.30		79.50	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20		78.00	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50		82.50	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15		77.25	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45		81.75	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25		78.75	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95		77.35	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20		17.36	
	2.80	15.00		1.00	12.20	5.20	5.30	5.25		64.05	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.00	5.15		77.25	
	45.00	60.00		1.00	15.00	5.00	5.00	5.00		75.00	

Consultant

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು

12/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	60.00	75.00		1.00	15.00	5.00	4.90	4.95		74.25	DI: 12/04/18
	75.00	90.00		1.00	15.00	4.90	5.10	5.00		75.00	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15		77.25	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00		89.00	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70		85.50	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15		77.25	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10		76.50	
	45.00	60.00		1.00	15.00	5.30	5.30	5.30		79.50	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.00	5.10		76.50	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25		78.75	
	120.00	132.30		1.00	12.30	5.50	7.40	6.45		79.34	
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25		76.50	
	18.00	33.00		1.00	15.00	8.50	5.70	7.10		106.50	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70		85.50	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75		86.25	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85		87.75	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90		88.50	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90		88.50	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90		88.50	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90		88.50	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80		87.00	
	153.00	168.00		1.00	15.00	5.70	5.80	5.75		86.25	
	168.00	183.00		1.00	15.00	5.80	5.80	5.80		87.00	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20		80.08	
							TOTAL			4278.87	Sqm

Consultant

12/04/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										Dt: 16/04/18
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50			1.50	0.25	6.19	
	16.50	27.30		1.00	10.80			1.52	0.25	4.10	
	27.30	45.00		1.00	17.70			1.45	0.25	6.42	
	45.00	60.00		1.00	15.00			1.50	0.25	5.63	
	60.00	75.00		1.00	15.00			1.60	0.25	6.00	
	75.00	90.00		1.00	15.00			1.55	0.25	5.81	
	90.00	105.00		1.00	15.00			1.60	0.25	6.00	
	105.00	120.00		1.00	15.00			1.50	0.25	5.63	
	120.00	135.00		1.00	15.00			1.50	0.25	5.63	
	135.00	150.00		1.00	15.00			1.50	0.25	5.63	
	150.00	165.00		1.00	15.00			1.45	0.25	5.44	
	165.00	180.00		1.00	15.00			1.50	0.25	5.63	
	180.00	195.00		1.00	15.00			1.62	0.25	6.08	
	195.00	210.00		1.00	15.00			1.50	0.25	5.63	
	210.00	225.00		1.00	15.00			1.68	0.25	6.30	
	225.00	240.00		1.00	15.00			1.53	0.25	5.74	
	240.00	249.10		1.00	9.10			1.50	0.25	3.41	
	WIN FIELD GARDEN 2ND CROSS										
	0.00	15.00		1.00	15.00			1.65	0.25	6.19	
	15.00	30.00		1.00	15.00			1.50	0.25	5.63	
	30.00	45.00		1.00	15.00			1.47	0.25	5.51	
	45.00	60.00		1.00	15.00			1.52	0.25	5.70	
	60.00	75.00		1.00	15.00			1.56	0.25	5.85	
	75.00	90.00		1.00	15.00			1.54	0.25	5.78	
	90.00	105.00		1.00	15.00			1.67	0.25	6.26	
	105.00	120.00		1.00	15.00			1.56	0.25	5.85	
	120.00	135.00		1.00	15.00			1.48	0.25	5.55	
	135.00	150.00		1.00	15.00			1.50	0.25	5.63	
	150.00	165.00		1.00	15.00			1.55	0.25	5.81	
	165.00	180.00		1.00	15.00			1.50	0.25	5.63	

Consultant

TEXUS CONSULTANTS

Assistant Engineer 16/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	180.00	195.00		1.00	15.00			1.60	0.25	6.00	Dt: 16/04/18
	195.00	202.70		1.00	7.70			1.58	0.25	3.04	
							TOTAL			173.65	Cum

Consultant

16/04/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										Dt: 23/04/18
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85	0.23	4.41	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80	0.23	16.27	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80	0.23	20.01	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45	0.23	18.80	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10	0.23	17.60	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10	0.23	17.60	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10	0.23	17.60	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10	0.23	17.60	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15	0.23	17.77	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20	0.23	17.94	
	135.00	150.00		1.00	15.00	5.20	4.90	5.05	0.23	17.42	
	150.00	165.00		1.00	15.00	4.90	5.00	4.95	0.23	17.08	
	165.00	177.80		1.00	12.80	5.00	5.00	5.00	0.23	14.72	
	WIN FIELD GARDEN 8TH CROSS										
	0.00	15.00		1.00	15.00	5.30	5.30	5.30	0.23	18.29	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30	0.23	18.29	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20	0.23	17.94	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25	0.23	18.11	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25	0.23	18.11	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50	0.23	18.98	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15	0.23	17.77	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45	0.23	18.80	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25	0.23	18.11	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95	0.23	17.79	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20	0.23	3.99	
	2.80	15.00		1.00	12.20	5.20	5.30	5.25	0.23	14.73	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30	0.23	18.29	

Consultant

23/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	30.00	45.00		1.00	15.00	5.30	5.00	5.15	0.23	17.77	Dt: 23/04/18
	45.00	60.00		1.00	15.00	5.00	5.00	5.00	0.23	17.25	
	60.00	75.00		1.00	15.00	5.00	4.90	4.95	0.23	17.08	
	75.00	90.00		1.00	15.00	4.90	5.10	5.00	0.23	17.25	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15	0.23	17.77	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15	0.23	17.77	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00	0.23	20.47	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70	0.23	19.67	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15	0.23	17.77	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10	0.23	17.60	
	45.00	60.00		1.00	15.00	5.30	5.30	5.30	0.23	18.29	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25	0.23	18.11	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20	0.23	17.94	
	90.00	105.00		1.00	15.00	5.20	5.00	5.10	0.23	17.60	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25	0.23	18.11	
	120.00	132.30		1.00	12.30	5.50	7.40	6.45	0.23	18.25	
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50			1.50	0.23	5.69	
	16.50	27.30		1.00	10.80			1.52	0.23	3.78	
	27.30	45.00		1.00	17.70			1.45	0.23	5.90	
	45.00	60.00		1.00	15.00			1.50	0.23	5.18	
	60.00	75.00		1.00	15.00			1.60	0.23	5.52	
	75.00	90.00		1.00	15.00			1.55	0.23	5.35	
	90.00	105.00		1.00	15.00			1.60	0.23	5.52	
	105.00	120.00		1.00	15.00			1.50	0.23	5.18	
	120.00	135.00		1.00	15.00			1.50	0.23	5.18	
	135.00	150.00		1.00	15.00			1.50	0.23	5.18	
	150.00	165.00		1.00	15.00			1.45	0.23	5.00	
	165.00	180.00		1.00	15.00			1.50	0.23	5.18	
	180.00	195.00		1.00	15.00			1.62	0.23	5.59	
	195.00	210.00		1.00	15.00			1.50	0.23	5.18	
	210.00	225.00		1.00	15.00			1.68	0.23	5.80	
	225.00	240.00		1.00	15.00			1.53	0.23	5.28	
	240.00	249.10		1.00	9.10			1.50	0.23	3.14	

Consultant

Assistant Engineer 23/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25	0.23	17.60	Dt: 24/04/18
	18.00	33.00		1.00	15.00	8.50	5.70	7.10	0.23	24.50	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70	0.23	19.67	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75	0.23	19.84	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85	0.23	20.18	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90	0.23	20.36	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90	0.23	20.36	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90	0.23	20.36	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90	0.23	20.36	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80	0.23	20.01	
	153.00	168.00		1.00	15.00	5.70	5.80	5.75	0.23	19.84	
	168.00	183.00		1.00	15.00	5.80	5.80	5.80	0.23	20.01	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20	0.23	18.42	
	WIN FIELD GARDEN 2ND CROSS										
	0.00	15.00		1.00	15.00			1.65	0.23	5.69	
	15.00	30.00		1.00	15.00			1.50	0.23	5.18	
	30.00	45.00		1.00	15.00			1.47	0.23	5.07	
	45.00	60.00		1.00	15.00			1.52	0.23	5.24	
	60.00	75.00		1.00	15.00			1.56	0.23	5.38	
	75.00	90.00		1.00	15.00			1.54	0.23	5.31	
	90.00	105.00		1.00	15.00			1.67	0.23	5.76	
	105.00	120.00		1.00	15.00			1.56	0.23	5.38	
	120.00	135.00		1.00	15.00			1.48	0.23	5.11	
	135.00	150.00		1.00	15.00			1.50	0.23	5.18	
	150.00	165.00		1.00	15.00			1.55	0.23	5.35	
	165.00	180.00		1.00	15.00			1.50	0.23	5.18	
	180.00	195.00		1.00	15.00			1.60	0.23	5.52	
	195.00	202.70		1.00	7.70			1.58	0.23	2.80	
							TOTAL			1143.90	Cum

Consultant

TEJUS CONSULTANTS

Assistant Engineer 24/04/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										Dt: 04/05/18
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85		19.18	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80		70.76	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45		81.75	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10		76.50	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10		76.50	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10		76.50	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10		76.50	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15		77.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	4.90	5.05		75.75	
	150.00	165.00		1.00	15.00	4.90	5.00	4.95		74.25	
	165.00	177.80		1.00	12.80	5.00	5.00	5.00		64.00	
	WIN FIELD GARDEN 8TH CROSS										
	0.00	15.00		1.00	15.00	5.30	5.30	5.30		79.50	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20		78.00	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50		82.50	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15		77.25	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45		81.75	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25		78.75	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95		77.35	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20		17.36	

Consultant

Assistant Engineer 04/05/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	2.80	15.00		1.00	12.20	5.20	5.30	5.25		64.05	Dt: 04/05/18
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.00	5.15		77.25	
	45.00	60.00		1.00	15.00	5.00	5.00	5.00		75.00	
	60.00	75.00		1.00	15.00	5.00	4.90	4.95		74.25	
	75.00	90.00		1.00	15.00	4.90	5.10	5.00		75.00	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15		77.25	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00		89.00	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70		85.50	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15		77.25	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10		76.50	
	45.00	60.00		1.00	15.00	5.30	5.30	5.30		79.50	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.00	5.10		76.50	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25		78.75	
	120.00	132.30		1.00	12.30	5.50	7.40	6.45		79.34	
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50			1.50		24.75	
	16.50	27.30		1.00	10.80			1.52		16.42	
	27.30	45.00		1.00	17.70			1.45		25.67	
	45.00	60.00		1.00	15.00			1.50		22.50	
	60.00	75.00		1.00	15.00			1.60		24.00	
	75.00	90.00		1.00	15.00			1.55		23.25	
	90.00	105.00		1.00	15.00			1.60		24.00	
	105.00	120.00		1.00	15.00			1.50		22.50	
	120.00	135.00		1.00	15.00			1.50		22.50	
	135.00	150.00		1.00	15.00			1.50		22.50	
	150.00	165.00		1.00	15.00			1.45		21.75	
	165.00	180.00		1.00	15.00			1.50		22.50	
	180.00	195.00		1.00	15.00			1.62		24.30	
	195.00	210.00		1.00	15.00			1.50		22.50	
	210.00	225.00		1.00	15.00			1.68		25.20	

Consultant

Assistant Engineer 04/05/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	225.00	240.00		1.00	15.00			1.53		22.95	Dt: 04/05/18
	240.00	249.10		1.00	9.10			1.50		13.65	
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25		76.50	
	18.00	33.00		1.00	15.00	8.50	5.70	7.10		106.50	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70		85.50	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75		86.25	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85		87.75	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90		88.50	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90		88.50	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90		88.50	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90		88.50	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80		87.00	
	153.00	168.00		1.00	15.00	5.70	5.80	5.75		86.25	
	168.00	183.00		1.00	15.00	5.80	5.80	5.80		87.00	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20		80.08	
	WIN FIELD GARDEN 2ND CROSS										
	0.00	15.00		1.00	15.00			1.65		24.75	
	15.00	30.00		1.00	15.00			1.50		22.50	
	30.00	45.00		1.00	15.00			1.47		22.05	
	45.00	60.00		1.00	15.00			1.52		22.80	
	60.00	75.00		1.00	15.00			1.56		23.40	
	75.00	90.00		1.00	15.00			1.54		23.10	
	90.00	105.00		1.00	15.00			1.67		25.05	
	105.00	120.00		1.00	15.00			1.56		23.40	
	120.00	135.00		1.00	15.00			1.48		22.20	
	135.00	150.00		1.00	15.00			1.50		22.50	
	150.00	165.00		1.00	15.00			1.55		23.25	
	165.00	180.00		1.00	15.00			1.50		22.50	
	180.00	195.00		1.00	15.00			1.60		24.00	
	195.00	202.70		1.00	7.70			1.58		12.17	
								TOTAL		4973.46	Sqm

Consultant

Assistant Engineer

04/05/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17)										Dt: 24/04/18
	Shivaram Karanth Nagar 11TH CROSS										
	0.00	8.00		1.00	8.00	18.70	7.00	12.85		102.80	
	8.00	15.00		1.00	7.00	7.00	5.60	6.30		44.10	
	15.00	30.00		1.00	15.00	5.60	5.60	5.60		84.00	
	30.00	45.00		1.00	15.00	5.60	5.40	5.50		82.50	
	45.00	60.00		1.00	15.00	5.40	6.00	5.70		85.50	
	60.00	75.00		1.00	15.00	6.00	6.00	6.00		90.00	
	75.00	90.00		1.00	15.00	6.00	5.50	5.75		86.25	
	90.00	105.00		1.00	15.00	5.50	5.40	5.45		81.75	
	105.00	120.00		1.00	15.00	5.40	5.40	5.40		81.00	
	120.00	135.00		1.00	15.00	5.40	5.40	5.40		81.00	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50		82.50	
	150.00	165.00		1.00	15.00	5.60	5.60	5.60		84.00	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60		84.00	
	180.00	195.00		1.00	15.00	5.60	5.80	5.70		85.50	
	195.00	212.80		1.00	17.80	5.80	7.80	6.80		121.04	
	Shivaram Karanth Nagar 1ST MAIN										
	LHS										
	0.00	15.00		1.00	15.00	10.00	5.70	7.85		117.75	
	15.00	30.00		1.00	15.00	5.70	5.70	5.70		85.50	
	30.00	45.00		1.00	15.00	5.70	5.70	5.70		85.50	
	45.00	60.00		1.00	15.00	5.70	6.40	6.05		90.75	
	60.00	75.00		1.00	15.00	6.40	5.20	5.80		87.00	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.50	5.35		80.25	
	105.00	120.00		1.00	15.00	5.50	5.20	5.35		80.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	5.40	5.30		79.50	
	150.00	165.00		1.00	15.00	5.40	5.40	5.40		81.00	
	165.00	180.00		1.00	15.00	5.40	5.10	5.25		78.75	
	180.00	195.00		1.00	15.00	5.10	5.30	5.20		78.00	
	195.00	210.00		1.00	15.00	5.30	5.30	5.30		79.50	

Consultant

Assistant Engineer

Assistant Executive Engineer,

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	210.00	225.00		1.00	15.00	5.30	4.90	5.10		76.50	D: 24/04/18
	225.00	240.00		1.00	15.00	4.90	4.60	4.75		71.25	
	240.00	255.00		1.00	15.00	4.60	4.60	4.60		69.00	
	255.00	270.00		1.00	15.00	4.60	4.70	4.65		69.75	
	270.00	285.00		1.00	15.00	4.70	5.10	4.90		73.50	
	285.00	300.00		1.00	15.00	5.10	5.10	5.10		76.50	
	300.00	315.00		1.00	15.00	5.10	4.90	5.00		75.00	
	315.00	330.00		1.00	15.00	4.90	5.00	4.95		74.25	
	330.00	345.00		1.00	15.00	5.00	5.30	5.15		77.25	
	345.00	362.30		1.00	17.30	5.30	5.30	5.30		91.69	
	Shivaram Karanth Nagar 2ND MAIN										
	0.00	6.40		1.00	6.40	9.10	9.10	9.10		58.24	
	6.40	15.00		1.00	8.60	9.10	6.40	7.75		66.65	
	15.00	30.00		1.00	15.00	6.40	5.90	6.15		92.25	
	30.00	45.00		1.00	15.00	5.90	5.20	5.55		83.25	
	45.00	60.00		1.00	15.00	5.20	5.30	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.30	5.25		78.75	
	105.00	120.00		1.00	15.00	5.30	5.30	5.30		79.50	
	120.00	135.00		1.00	15.00	5.30	5.40	5.35		80.25	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50		82.50	
	150.00	165.00		1.00	15.00	5.60	5.20	5.40		81.00	
	165.00	180.00		1.00	15.00	5.20	5.20	5.20		78.00	
	180.00	195.00		1.00	15.00	5.20	5.10	5.15		77.25	
	195.00	210.00		1.00	15.00	5.10	5.40	5.25		78.75	
	210.00	225.00		1.00	15.00	5.40	5.40	5.40		81.00	
	225.00	240.00		1.00	15.00	5.40	5.30	5.35		80.25	
	240.00	255.00		1.00	15.00	5.30	5.30	5.30		79.50	
	255.00	270.00		1.00	15.00	5.30	5.30	5.30		79.50	
	270.00	285.00		1.00	15.00	5.30	5.00	5.15		77.25	
	285.00	300.00		1.00	15.00	5.00	5.00	5.00		75.00	
	300.00	315.00		1.00	15.00	5.00	5.30	5.15		77.25	
	315.00	330.00		1.00	15.00	5.30	5.50	5.40		81.00	
	330.00	345.00		1.00	15.00	5.50	5.60	5.55		83.25	
	345.00	360.00		1.00	15.00	5.60	5.50	5.55		83.25	
	360.00	378.00		1.00	18.00	5.50	6.70	6.10		109.80	
	378.00	384.40		1.00	6.40	6.70	16.10	11.40		72.96	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Shivaram Karanth Nagar 3ND MAIN										
											Dt : 24/04/18
	0.00	10.60		1.00	10.60	15.20	6.00	10.60		112.36	
	10.60	15.00		1.00	4.40	6.00	4.60	5.30		23.32	
	15.00	30.00		1.00	15.00	4.60	4.60	4.60		69.00	
	30.00	45.00		1.00	15.00	4.60	4.60	4.60		69.00	
	45.00	60.00		1.00	15.00	4.60	4.50	4.55		68.25	
	60.00	75.00		1.00	15.00	4.50	4.80	4.65		69.75	
	75.00	90.00		1.00	15.00	4.80	5.10	4.95		74.25	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	4.90	5.05		75.75	
	120.00	135.00		1.00	15.00	4.90	5.00	4.95		74.25	
	135.00	150.00		1.00	15.00	5.00	5.20	5.10		76.50	
	150.00	165.00		1.00	15.00	5.20	5.40	5.30		79.50	
	165.00	180.00		1.00	15.00	5.40	4.80	5.10		76.50	
	180.00	195.00		1.00	15.00	4.80	5.20	5.00		75.00	
	195.00	210.00		1.00	15.00	5.20	4.80	5.00		75.00	
	210.00	225.00		1.00	15.00	4.80	4.80	4.80		72.00	
	225.00	240.00		1.00	15.00	4.80	5.20	5.00		75.00	
	240.00	247.70		1.00	7.70	5.20	5.90	5.55		42.73	
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85		19.18	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80		70.76	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45		81.75	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10		76.50	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10		76.50	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10		76.50	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10		76.50	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15		77.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	4.90	5.05		75.75	
	150.00	165.00		1.00	15.00	4.90	5.00	4.95		74.25	
	165.00	177.80		1.00	12.80	5.00	5.00	5.00		64.00	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	WIN FIELD GARDEN 8TH CROSS										
											Dt: 24/04/18
	0.00	15.00		1.00	15.00	5.30	5.30	5.30		79.50	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20		78.00	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50		82.50	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15		77.25	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45		81.75	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25		78.75	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95		77.35	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20		17.36	
	2.80	15.00		1.00	12.20	5.20	5.30	5.25		64.05	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.00	5.15		77.25	
	45.00	60.00		1.00	15.00	5.00	5.00	5.00		75.00	
	60.00	75.00		1.00	15.00	5.00	4.90	4.95		74.25	
	75.00	90.00		1.00	15.00	4.90	5.10	5.00		75.00	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15		77.25	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00		89.00	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70		85.50	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15		77.25	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10		76.50	
	45.00	60.00		1.00	15.00	5.30	5.30	5.30		79.50	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.00	5.10		76.50	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25		78.75	

Consultant

24/04/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	120.00	132.30		1.00	12.30	5.50	7.40	6.45		79.34	Dt:24/04/18
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50	5.90	7.20	6.55		108.08	
	16.50	27.30		1.00	10.80	7.20	6.00	6.60		71.28	
	27.30	45.00		1.00	17.70	6.00	5.90	5.95		105.32	
	45.00	60.00		1.00	15.00	5.90	5.00	5.45		81.75	
	60.00	75.00		1.00	15.00	5.00	5.80	5.40		81.00	
	75.00	90.00		1.00	15.00	5.80	5.80	5.80		87.00	
	90.00	105.00		1.00	15.00	5.80	5.90	5.85		87.75	
	105.00	120.00		1.00	15.00	5.90	5.90	5.90		88.50	
	120.00	135.00		1.00	15.00	5.90	5.90	5.90		88.50	
	135.00	150.00		1.00	15.00	5.90	5.70	5.80		87.00	
	150.00	165.00		1.00	15.00	5.70	5.60	5.65		84.75	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60		84.00	
	180.00	195.00		1.00	15.00	5.60	5.40	5.50		82.50	
	195.00	210.00		1.00	15.00	5.40	5.60	5.50		82.50	
	210.00	225.00		1.00	15.00	5.60	5.50	5.55		83.25	
	225.00	240.00		1.00	15.00	5.50	6.60	6.05		90.75	
	240.00	249.10		1.00	9.10	6.60	7.60	7.10		64.61	
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25		76.50	
	18.00	33.00		1.00	15.00	8.50	5.70	7.10		106.50	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70		85.50	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75		86.25	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85		87.75	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90		88.50	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90		88.50	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90		88.50	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90		88.50	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80		87.00	
	153.00	168.00		1.00	15.00	5.70	5.80	5.75		86.25	
	168.00	183.00		1.00	15.00	5.80	5.80	5.80		87.00	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20		80.08	

TEJUS CONSULTANTS

Consultant

24/04/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	WIN FIELD GARDEN 2ND CROSS										Dt: 24/04/18
	0.00	15.00		1.00	15.00	6.50	5.70	6.10		91.50	
	15.00	30.00		1.00	15.00	5.70	5.80	5.75		86.25	
	30.00	45.00		1.00	15.00	5.80	5.70	5.75		86.25	
	45.00	60.00		1.00	15.00	5.70	5.65	5.68		85.13	
	60.00	75.00		1.00	15.00	5.65	5.65	5.65		84.75	
	75.00	90.00		1.00	15.00	5.65	5.65	5.65		84.75	
	90.00	105.00		1.00	15.00	5.65	5.50	5.58		83.63	
	105.00	120.00		1.00	15.00	5.50	5.30	5.40		81.00	
	120.00	135.00		1.00	15.00	5.30	5.65	5.48		82.13	
	135.00	150.00		1.00	15.00	5.65	5.80	5.73		85.88	
	150.00	165.00		1.00	15.00	5.80	5.90	5.85		87.75	
	165.00	180.00		1.00	15.00	5.90	6.00	5.95		89.25	
	180.00	195.00		1.00	15.00	6.00	6.00	6.00		90.00	
	195.00	202.70		1.00	7.70	6.00	8.70	7.35		56.59	
	WIN FIELD GARDEN 3RD CROSS										
	0.00	15.00		1.00	15.00	8.70	5.20	6.95		104.25	
	15.00	30.00		1.00	15.00	5.20	5.00	5.10		76.50	
	30.00	45.00		1.00	15.00	5.00	5.40	5.20		78.00	
	45.00	60.00		1.00	15.00	5.40	5.70	5.55		83.25	
	60.00	75.00		1.00	15.00	5.70	5.70	5.70		85.50	
	75.00	90.00		1.00	15.00	5.70	5.70	5.70		85.50	
	90.00	105.00		1.00	15.00	5.70	5.70	5.70		85.50	
	105.00	120.00		1.00	15.00	5.70	5.70	5.70		85.50	
	120.00	135.00		1.00	15.00	5.70	5.70	5.70		85.50	
	135.00	150.00		1.00	15.00	5.70	5.70	5.70		85.50	
	150.00	165.00		1.00	15.00	5.70	5.80	5.75		86.25	
	165.00	180.00		1.00	15.00	5.80	5.80	5.80		87.00	
	180.00	193.00		1.00	13.00	5.80	5.70	5.75		74.75	
										14662.94	
		DEDUCT PRIME COAT								4973.46	
							TOTAL			9689.47	Sqm

Consultant

24/04/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										Dt: 05/05/18
	Shivaram Karanth Nagar 11TH CROSS										
	0.00	8.00		1.00	8.00	18.70	7.00	12.85		102.80	
	8.00	15.00		1.00	7.00	7.00	5.60	6.30		44.10	
	15.00	30.00		1.00	15.00	5.60	5.60	5.60		84.00	
	30.00	45.00		1.00	15.00	5.60	5.40	5.50		82.50	
	45.00	60.00		1.00	15.00	5.40	6.00	5.70		85.50	
	60.00	75.00		1.00	15.00	6.00	6.00	6.00		90.00	
	75.00	90.00		1.00	15.00	6.00	5.50	5.75		86.25	
	90.00	105.00		1.00	15.00	5.50	5.40	5.45		81.75	
	105.00	120.00		1.00	15.00	5.40	5.40	5.40		81.00	
	120.00	135.00		1.00	15.00	5.40	5.40	5.40		81.00	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50		82.50	
	150.00	165.00		1.00	15.00	5.60	5.60	5.60		84.00	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60		84.00	
	180.00	195.00		1.00	15.00	5.60	5.80	5.70		85.50	
	195.00	212.80		1.00	17.80	5.80	7.80	6.80		121.04	
	Shivaram Karanth Nagar 1ST MAIN										
	LHS										
	0.00	15.00		1.00	15.00	10.00	5.70	7.85		117.75	
	15.00	30.00		1.00	15.00	5.70	5.70	5.70		85.50	
	30.00	45.00		1.00	15.00	5.70	5.70	5.70		85.50	
	45.00	60.00		1.00	15.00	5.70	6.40	6.05		90.75	
	60.00	75.00		1.00	15.00	6.40	5.20	5.80		87.00	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.50	5.35		80.25	
	105.00	120.00		1.00	15.00	5.50	5.20	5.35		80.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	5.40	5.30		79.50	
	150.00	165.00		1.00	15.00	5.40	5.40	5.40		81.00	
	165.00	180.00		1.00	15.00	5.40	5.10	5.25		78.75	

Consultant

TEJUS CONSULTANTS

05/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	180.00	195.00		1.00	15.00	5.10	5.30	5.20		78.00	Dt:05/05/18
	195.00	210.00		1.00	15.00	5.30	5.30	5.30		79.50	
	210.00	225.00		1.00	15.00	5.30	4.90	5.10		76.50	
	225.00	240.00		1.00	15.00	4.90	4.60	4.75		71.25	
	240.00	255.00		1.00	15.00	4.60	4.60	4.60		69.00	
	255.00	270.00		1.00	15.00	4.60	4.70	4.65		69.75	
	270.00	285.00		1.00	15.00	4.70	5.10	4.90		73.50	
	285.00	300.00		1.00	15.00	5.10	5.10	5.10		76.50	
	300.00	315.00		1.00	15.00	5.10	4.90	5.00		75.00	
	315.00	330.00		1.00	15.00	4.90	5.00	4.95		74.25	
	330.00	345.00		1.00	15.00	5.00	5.30	5.15		77.25	
	345.00	362.30		1.00	17.30	5.30	5.30	5.30		91.69	
	Shivaram Karanth Nagar 2ND MAIN										
	0.00	6.40		1.00	6.40	9.10	9.10	9.10		58.24	
	6.40	15.00		1.00	8.60	9.10	6.40	7.75		66.65	
	15.00	30.00		1.00	15.00	6.40	5.90	6.15		92.25	
	30.00	45.00		1.00	15.00	5.90	5.20	5.55		83.25	
	45.00	60.00		1.00	15.00	5.20	5.30	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	
	90.00	105.00		1.00	15.00	5.20	5.30	5.25		78.75	
	105.00	120.00		1.00	15.00	5.30	5.30	5.30		79.50	
	120.00	135.00		1.00	15.00	5.30	5.40	5.35		80.25	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50		82.50	
	150.00	165.00		1.00	15.00	5.60	5.20	5.40		81.00	
	165.00	180.00		1.00	15.00	5.20	5.20	5.20		78.00	
	180.00	195.00		1.00	15.00	5.20	5.10	5.15		77.25	
	195.00	210.00		1.00	15.00	5.10	5.40	5.25		78.75	
	210.00	225.00		1.00	15.00	5.40	5.40	5.40		81.00	
	225.00	240.00		1.00	15.00	5.40	5.30	5.35		80.25	
	240.00	255.00		1.00	15.00	5.30	5.30	5.30		79.50	
	255.00	270.00		1.00	15.00	5.30	5.30	5.30		79.50	
	270.00	285.00		1.00	15.00	5.30	5.00	5.15		77.25	
	285.00	300.00		1.00	15.00	5.00	5.00	5.00		75.00	
	300.00	315.00		1.00	15.00	5.00	5.30	5.15		77.25	
	315.00	330.00		1.00	15.00	5.30	5.50	5.40		81.00	
	330.00	345.00		1.00	15.00	5.50	5.60	5.55		83.25	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	345.00	360.00		1.00	15.00	5.60	5.50	5.55		83.25	
	360.00	378.00		1.00	18.00	5.50	6.70	6.10		109.80	
	378.00	384.40		1.00	6.40	6.70	16.10	11.40		72.96	
	Shivaram Karanth Nagar 3ND MAIN										
											Dt:06/05/18
	0.00	10.60		1.00	10.60	15.20	6.00	10.60		112.36	
	10.60	15.00		1.00	4.40	6.00	4.60	5.30		23.32	
	15.00	30.00		1.00	15.00	4.60	4.60	4.60		69.00	
	30.00	45.00		1.00	15.00	4.60	4.60	4.60		69.00	
	45.00	60.00		1.00	15.00	4.60	4.50	4.55		68.25	
	60.00	75.00		1.00	15.00	4.50	4.80	4.65		69.75	
	75.00	90.00		1.00	15.00	4.80	5.10	4.95		74.25	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	4.90	5.05		75.75	
	120.00	135.00		1.00	15.00	4.90	5.00	4.95		74.25	
	135.00	150.00		1.00	15.00	5.00	5.20	5.10		76.50	
	150.00	165.00		1.00	15.00	5.20	5.40	5.30		79.50	
	165.00	180.00		1.00	15.00	5.40	4.80	5.10		76.50	
	180.00	195.00		1.00	15.00	4.80	5.20	5.00		75.00	
	195.00	210.00		1.00	15.00	5.20	4.80	5.00		75.00	
	210.00	225.00		1.00	15.00	4.80	4.80	4.80		72.00	
	225.00	240.00		1.00	15.00	4.80	5.20	5.00		75.00	
	240.00	247.70		1.00	7.70	5.20	5.90	5.55		42.73	
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85		19.18	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80		70.76	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80		87.00	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45		81.75	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10		76.50	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10		76.50	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10		76.50	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10		76.50	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15		77.25	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20		78.00	
	135.00	150.00		1.00	15.00	5.20	4.90	5.05		75.75	

Consultant

06/05/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	150.00	165.00		1.00	15.00	4.90	5.00	4.95		74.25	Dt:06/05/18
	165.00	177.80		1.00	12.80	5.00	5.00	5.00		64.00	
	WIN FIELD GARDEN 8TH CROSS										
	0.00	15.00		1.00	15.00	5.30	5.30	5.30		79.50	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20		78.00	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25		78.75	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50		82.50	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15		77.25	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45		81.75	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25		78.75	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95		77.35	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20		17.36	
	2.80	15.00		1.00	12.20	5.20	5.30	5.25		64.05	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30		79.50	
	30.00	45.00		1.00	15.00	5.30	5.00	5.15		77.25	
	45.00	60.00		1.00	15.00	5.00	5.00	5.00		75.00	
	60.00	75.00		1.00	15.00	5.00	4.90	4.95		74.25	
	75.00	90.00		1.00	15.00	4.90	5.10	5.00		75.00	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15		77.25	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15		77.25	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00		89.00	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70		85.50	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15		77.25	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10		76.50	
	45.00	60.00		1.00	15.00	5.30	5.30	5.30		79.50	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25		78.75	

Consultant

06/05/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	75.00	90.00		1.00	15.00	5.20	5.20	5.20		78.00	Dt:06/05/18
	90.00	105.00		1.00	15.00	5.20	5.00	5.10		76.50	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25		78.75	
	120.00	132.30		1.00	12.30	5.50	7.40	6.45		79.34	
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50	5.90	7.20	6.55		108.08	
	16.50	27.30		1.00	10.80	7.20	6.00	6.60		71.28	
	27.30	45.00		1.00	17.70	6.00	5.90	5.95		105.32	
	45.00	60.00		1.00	15.00	5.90	5.00	5.45		81.75	
	60.00	75.00		1.00	15.00	5.00	5.80	5.40		81.00	
	75.00	90.00		1.00	15.00	5.80	5.80	5.80		87.00	
	90.00	105.00		1.00	15.00	5.80	5.90	5.85		87.75	
	105.00	120.00		1.00	15.00	5.90	5.90	5.90		88.50	
	120.00	135.00		1.00	15.00	5.90	5.90	5.90		88.50	
	135.00	150.00		1.00	15.00	5.90	5.70	5.80		87.00	
	150.00	165.00		1.00	15.00	5.70	5.60	5.65		84.75	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60		84.00	
	180.00	195.00		1.00	15.00	5.60	5.40	5.50		82.50	
	195.00	210.00		1.00	15.00	5.40	5.60	5.50		82.50	
	210.00	225.00		1.00	15.00	5.60	5.50	5.55		83.25	
	225.00	240.00		1.00	15.00	5.50	6.60	6.05		90.75	
	240.00	249.10		1.00	9.10	6.60	7.60	7.10		64.61	
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25		76.50	
	18.00	33.00		1.00	15.00	8.50	5.70	7.10		106.50	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70		85.50	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75		86.25	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85		87.75	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90		88.50	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90		88.50	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90		88.50	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90		88.50	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80		87.00	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	153.00	168.00		1.00	15.00	5.70	5.80	5.75		86.25	Dt: 06/05/18
	168.00	183.00		1.00	15.00	5.80	5.80	5.80		87.00	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20		80.08	
	WIN FIELD GARDEN 2ND CROSS										
	0.00	15.00		1.00	15.00	6.50	5.70	6.10		91.50	
	15.00	30.00		1.00	15.00	5.70	5.80	5.75		86.25	
	30.00	45.00		1.00	15.00	5.80	5.70	5.75		86.25	
	45.00	60.00		1.00	15.00	5.70	5.65	5.68		85.13	
	60.00	75.00		1.00	15.00	5.65	5.65	5.65		84.75	
	75.00	90.00		1.00	15.00	5.65	5.65	5.65		84.75	
	90.00	105.00		1.00	15.00	5.65	5.50	5.58		83.63	
	105.00	120.00		1.00	15.00	5.50	5.30	5.40		81.00	
	120.00	135.00		1.00	15.00	5.30	5.65	5.48		82.13	
	135.00	150.00		1.00	15.00	5.65	5.80	5.73		85.88	
	150.00	165.00		1.00	15.00	5.80	5.90	5.85		87.75	
	165.00	180.00		1.00	15.00	5.90	6.00	5.95		89.25	
	180.00	195.00		1.00	15.00	6.00	6.00	6.00		90.00	
	195.00	202.70		1.00	7.70	6.00	8.70	7.35		56.59	
	WIN FIELD GARDEN 3RD CROSS										
	0.00	15.00		1.00	15.00	8.70	5.20	6.95		104.25	
	15.00	30.00		1.00	15.00	5.20	5.00	5.10		76.50	
	30.00	45.00		1.00	15.00	5.00	5.40	5.20		78.00	
	45.00	60.00		1.00	15.00	5.40	5.70	5.55		83.25	
	60.00	75.00		1.00	15.00	5.70	5.70	5.70		85.50	
	75.00	90.00		1.00	15.00	5.70	5.70	5.70		85.50	
	90.00	105.00		1.00	15.00	5.70	5.70	5.70		85.50	
	105.00	120.00		1.00	15.00	5.70	5.70	5.70		85.50	
	120.00	135.00		1.00	15.00	5.70	5.70	5.70		85.50	
	135.00	150.00		1.00	15.00	5.70	5.70	5.70		85.50	
	150.00	165.00		1.00	15.00	5.70	5.80	5.75		86.25	
	165.00	180.00		1.00	15.00	5.80	5.80	5.80		87.00	
	180.00	193.00		1.00	13.00	5.80	5.70	5.75		74.75	
							TOTAL			14662.94	Sqm

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
8	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)										Dt: 05/06/18
	Shivaram Karanth Nagar 11TH CROSS										
	0.00	8.00		1.00	8.00	18.70	7.00	12.85	0.04	4.11	
	8.00	15.00		1.00	7.00	7.00	5.60	6.30	0.04	1.76	
	15.00	30.00		1.00	15.00	5.60	5.60	5.60	0.04	3.36	
	30.00	45.00		1.00	15.00	5.60	5.40	5.50	0.04	3.30	
	45.00	60.00		1.00	15.00	5.40	6.00	5.70	0.04	3.42	
	60.00	75.00		1.00	15.00	6.00	6.00	6.00	0.04	3.60	
	75.00	90.00		1.00	15.00	6.00	5.50	5.75	0.04	3.45	
	90.00	105.00		1.00	15.00	5.50	5.40	5.45	0.04	3.27	
	105.00	120.00		1.00	15.00	5.40	5.40	5.40	0.04	3.24	
	120.00	135.00		1.00	15.00	5.40	5.40	5.40	0.04	3.24	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50	0.04	3.30	
	150.00	165.00		1.00	15.00	5.60	5.60	5.60	0.04	3.36	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60	0.04	3.36	
	180.00	195.00		1.00	15.00	5.60	5.80	5.70	0.04	3.42	
	195.00	212.80		1.00	17.80	5.80	7.80	6.80	0.04	4.84	
	Shivaram Karanth Nagar 1ST MAIN										
	LHS										
	0.00	15.00		1.00	15.00	10.00	5.70	7.85	0.04	4.71	
	15.00	30.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	30.00	45.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	45.00	60.00		1.00	15.00	5.70	6.40	6.05	0.04	3.63	
	60.00	75.00		1.00	15.00	6.40	5.20	5.80	0.04	3.48	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	
	90.00	105.00		1.00	15.00	5.20	5.50	5.35	0.04	3.21	
	105.00	120.00		1.00	15.00	5.50	5.20	5.35	0.04	3.21	
	120.00	135.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	
	135.00	150.00		1.00	15.00	5.20	5.40	5.30	0.04	3.18	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	150.00	165.00		1.00	15.00	5.40	5.40	5.40	0.04	3.24	04/05/18
	165.00	180.00		1.00	15.00	5.40	5.10	5.25	0.04	3.15	
	180.00	195.00		1.00	15.00	5.10	5.30	5.20	0.04	3.12	
	195.00	210.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	210.00	225.00		1.00	15.00	5.30	4.90	5.10	0.04	3.06	
	225.00	240.00		1.00	15.00	4.90	4.60	4.75	0.04	2.85	
	240.00	255.00		1.00	15.00	4.60	4.60	4.60	0.04	2.76	
	255.00	270.00		1.00	15.00	4.60	4.70	4.65	0.04	2.79	
	270.00	285.00		1.00	15.00	4.70	5.10	4.90	0.04	2.94	
	285.00	300.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	300.00	315.00		1.00	15.00	5.10	4.90	5.00	0.04	3.00	
	315.00	330.00		1.00	15.00	4.90	5.00	4.95	0.04	2.97	
	330.00	345.00		1.00	15.00	5.00	5.30	5.15	0.04	3.09	
	345.00	362.30		1.00	17.30	5.30	5.30	5.30	0.04	3.67	
	Shivaram Karanth Nagar 2ND MAIN										
	0.00	6.40		1.00	6.40	9.10	9.10	9.10	0.04	2.33	
	6.40	15.00		1.00	8.60	9.10	6.40	7.75	0.04	2.67	
	15.00	30.00		1.00	15.00	6.40	5.90	6.15	0.04	3.69	
	30.00	45.00		1.00	15.00	5.90	5.20	5.55	0.04	3.33	
	45.00	60.00		1.00	15.00	5.20	5.30	5.25	0.04	3.15	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25	0.04	3.15	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	
	90.00	105.00		1.00	15.00	5.20	5.30	5.25	0.04	3.15	
	105.00	120.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	120.00	135.00		1.00	15.00	5.30	5.40	5.35	0.04	3.21	
	135.00	150.00		1.00	15.00	5.40	5.60	5.50	0.04	3.30	
	150.00	165.00		1.00	15.00	5.60	5.20	5.40	0.04	3.24	
	165.00	180.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	
	180.00	195.00		1.00	15.00	5.20	5.10	5.15	0.04	3.09	
	195.00	210.00		1.00	15.00	5.10	5.40	5.25	0.04	3.15	
	210.00	225.00		1.00	15.00	5.40	5.40	5.40	0.04	3.24	
	225.00	240.00		1.00	15.00	5.40	5.30	5.35	0.04	3.21	
	240.00	255.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	255.00	270.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	270.00	285.00		1.00	15.00	5.30	5.00	5.15	0.04	3.09	
	285.00	300.00		1.00	15.00	5.00	5.00	5.00	0.04	3.00	
	300.00	315.00		1.00	15.00	5.00	5.30	5.15	0.04	3.09	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	315.00	330.00		1.00	15.00	5.30	5.50	5.40	0.04	3.24	
	330.00	345.00		1.00	15.00	5.50	5.60	5.55	0.04	3.33	
	345.00	360.00		1.00	15.00	5.60	5.50	5.55	0.04	3.33	
	360.00	378.00		1.00	18.00	5.50	6.70	6.10	0.04	4.39	
	378.00	384.40		1.00	6.40	6.70	16.10	11.40	0.04	2.92	
	Shivaram Karanth Nagar 3ND MAIN										Dt: 06/05/18
	0.00	10.60		1.00	10.60	15.20	6.00	10.60	0.04	4.49	
	10.60	15.00		1.00	4.40	6.00	4.60	5.30	0.04	0.93	
	15.00	30.00		1.00	15.00	4.60	4.60	4.60	0.04	2.76	
	30.00	45.00		1.00	15.00	4.60	4.60	4.60	0.04	2.76	
	45.00	60.00		1.00	15.00	4.60	4.50	4.55	0.04	2.73	
	60.00	75.00		1.00	15.00	4.50	4.80	4.65	0.04	2.79	
	75.00	90.00		1.00	15.00	4.80	5.10	4.95	0.04	2.97	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15	0.04	3.09	
	105.00	120.00		1.00	15.00	5.20	4.90	5.05	0.04	3.03	
	120.00	135.00		1.00	15.00	4.90	5.00	4.95	0.04	2.97	
	135.00	150.00		1.00	15.00	5.00	5.20	5.10	0.04	3.06	
	150.00	165.00		1.00	15.00	5.20	5.40	5.30	0.04	3.18	
	165.00	180.00		1.00	15.00	5.40	4.80	5.10	0.04	3.06	
	180.00	195.00		1.00	15.00	4.80	5.20	5.00	0.04	3.00	
	195.00	210.00		1.00	15.00	5.20	4.80	5.00	0.04	3.00	
	210.00	225.00		1.00	15.00	4.80	4.80	4.80	0.04	2.88	
	225.00	240.00		1.00	15.00	4.80	5.20	5.00	0.04	3.00	
	240.00	247.70		1.00	7.70	5.20	5.90	5.55	0.04	1.71	
	WIN FIELD GARDEN 7TH CROSS										
	0.00	2.80		1.00	2.80	7.90	5.80	6.85	0.04	0.77	
	2.80	15.00		1.00	12.20	5.80	5.80	5.80	0.04	2.83	
	15.00	30.00		1.00	15.00	5.80	5.80	5.80	0.04	3.48	
	30.00	45.00		1.00	15.00	5.80	5.10	5.45	0.04	3.27	
	45.00	60.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	60.00	75.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	75.00	90.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	90.00	105.00		1.00	15.00	5.10	5.10	5.10	0.04	3.06	
	105.00	120.00		1.00	15.00	5.10	5.20	5.15	0.04	3.09	

Consultant

06/05/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	120.00	135.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	DL:06/05/18
	135.00	150.00		1.00	15.00	5.20	4.90	5.05	0.04	3.03	
	150.00	165.00		1.00	15.00	4.90	5.00	4.95	0.04	2.97	
	165.00	177.80		1.00	12.80	5.00	5.00	5.00	0.04	2.56	
	WIN FIELD GARDEN 8TH CROSS										
	0.00	15.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	30.00	45.00		1.00	15.00	5.30	5.10	5.20	0.04	3.12	
	45.00	60.00		1.00	15.00	5.30	5.20	5.25	0.04	3.15	
	60.00	75.00		1.00	15.00	5.30	5.20	5.25	0.04	3.15	
	75.00	90.00		1.00	15.00	5.30	5.70	5.50	0.04	3.30	
	90.00	105.00		1.00	15.00	5.30	5.00	5.15	0.04	3.09	
	105.00	120.00		1.00	15.00	5.30	5.60	5.45	0.04	3.27	
	120.00	135.00		1.00	15.00	5.30	5.20	5.25	0.04	3.15	
	135.00	148.00		1.00	13.00	5.30	6.60	5.95	0.04	3.09	
	WIN FIELD GARDEN 9TH CROSS										
	0.00	2.80		1.00	2.80	7.20	5.20	6.20	0.04	0.69	
	2.80	15.00		1.00	12.20	5.20	5.30	5.25	0.04	2.56	
	15.00	30.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	
	30.00	45.00		1.00	15.00	5.30	5.00	5.15	0.04	3.09	
	45.00	60.00		1.00	15.00	5.00	5.00	5.00	0.04	3.00	
	60.00	75.00		1.00	15.00	5.00	4.90	4.95	0.04	2.97	
	75.00	90.00		1.00	15.00	4.90	5.10	5.00	0.04	3.00	
	90.00	105.00		1.00	15.00	5.10	5.20	5.15	0.04	3.09	
	105.00	120.00		1.00	15.00	5.20	5.10	5.15	0.04	3.09	
	120.00	137.80		1.00	17.80	5.10	4.90	5.00	0.04	3.56	
	WIN FIELD GARDEN 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	5.40	5.70	0.04	3.42	
	15.00	30.00		1.00	15.00	5.40	4.90	5.15	0.04	3.09	
	30.00	45.00		1.00	15.00	4.90	5.30	5.10	0.04	3.06	

Consultant

06/05/18

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	45.00	60.00		1.00	15.00	5.30	5.30	5.30	0.04	3.18	Dt: 08/05/18
	60.00	75.00		1.00	15.00	5.30	5.20	5.25	0.04	3.15	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20	0.04	3.12	
	90.00	105.00		1.00	15.00	5.20	5.00	5.10	0.04	3.06	
	105.00	120.00		1.00	15.00	5.00	5.50	5.25	0.04	3.15	
	120.00	132.30		1.00	12.30	5.50	7.40	6.45	0.04	3.17	
	WIN FIELD GARDEN 2ND MAIN										
	0.00	16.50		1.00	16.50	5.90	7.20	6.55	0.04	4.32	
	16.50	27.30		1.00	10.80	7.20	6.00	6.60	0.04	2.85	
	27.30	45.00		1.00	17.70	6.00	5.90	5.95	0.04	4.21	
	45.00	60.00		1.00	15.00	5.90	5.00	5.45	0.04	3.27	
	60.00	75.00		1.00	15.00	5.00	5.80	5.40	0.04	3.24	
	75.00	90.00		1.00	15.00	5.80	5.80	5.80	0.04	3.48	
	90.00	105.00		1.00	15.00	5.80	5.90	5.85	0.04	3.51	
	105.00	120.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	120.00	135.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	135.00	150.00		1.00	15.00	5.90	5.70	5.80	0.04	3.48	
	150.00	165.00		1.00	15.00	5.70	5.60	5.65	0.04	3.39	
	165.00	180.00		1.00	15.00	5.60	5.60	5.60	0.04	3.36	
	180.00	195.00		1.00	15.00	5.60	5.40	5.50	0.04	3.30	
	195.00	210.00		1.00	15.00	5.40	5.60	5.50	0.04	3.30	
	210.00	225.00		1.00	15.00	5.60	5.50	5.55	0.04	3.33	
	225.00	240.00		1.00	15.00	5.50	6.60	6.05	0.04	3.63	
	240.00	249.10		1.00	9.10	6.60	7.60	7.10	0.04	2.58	
	WIN FIELD GARDEN 1ST CROSS										
	0.00	18.00		1.00	18.00	0.00	8.50	4.25	0.04	3.06	
	18.00	33.00		1.00	15.00	8.50	5.70	7.10	0.04	4.26	
	33.00	48.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	48.00	63.00		1.00	15.00	5.70	5.80	5.75	0.04	3.45	
	63.00	78.00		1.00	15.00	5.80	5.90	5.85	0.04	3.51	
	78.00	93.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	93.00	108.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	108.00	123.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	123.00	138.00		1.00	15.00	5.90	5.90	5.90	0.04	3.54	
	138.00	153.00		1.00	15.00	5.90	5.70	5.80	0.04	3.48	

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	153.00	168.00		1.00	15.00	5.70	5.80	5.75	0.04	3.45	Dt : 06/05/18
	168.00	183.00		1.00	15.00	5.80	5.80	5.80	0.04	3.48	
	183.00	198.40		1.00	15.40	5.80	4.60	5.20	0.04	3.20	
	WIN FIELD GARDEN 2ND CROSS										
	0.00	15.00		1.00	15.00	6.50	5.70	6.10	0.04	3.66	
	15.00	30.00		1.00	15.00	5.70	5.80	5.75	0.04	3.45	
	30.00	45.00		1.00	15.00	5.80	5.70	5.75	0.04	3.45	
	45.00	60.00		1.00	15.00	5.70	5.65	5.68	0.04	3.41	
	60.00	75.00		1.00	15.00	5.65	5.65	5.65	0.04	3.39	
	75.00	90.00		1.00	15.00	5.65	5.65	5.65	0.04	3.39	
	90.00	105.00		1.00	15.00	5.65	5.50	5.58	0.04	3.35	
	105.00	120.00		1.00	15.00	5.50	5.30	5.40	0.04	3.24	
	120.00	135.00		1.00	15.00	5.30	5.65	5.48	0.04	3.29	
	135.00	150.00		1.00	15.00	5.65	5.80	5.73	0.04	3.44	
	150.00	165.00		1.00	15.00	5.80	5.90	5.85	0.04	3.51	
	165.00	180.00		1.00	15.00	5.90	6.00	5.95	0.04	3.57	
	180.00	195.00		1.00	15.00	6.00	6.00	6.00	0.04	3.60	
	195.00	202.70		1.00	7.70	6.00	8.70	7.35	0.04	2.26	
	WIN FIELD GARDEN 3RD CROSS										
	0.00	15.00		1.00	15.00	8.70	5.20	6.95	0.04	4.17	
	15.00	30.00		1.00	15.00	5.20	5.00	5.10	0.04	3.06	
	30.00	45.00		1.00	15.00	5.00	5.40	5.20	0.04	3.12	
	45.00	60.00		1.00	15.00	5.40	5.70	5.55	0.04	3.33	
	60.00	75.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	75.00	90.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	90.00	105.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	105.00	120.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	120.00	135.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	135.00	150.00		1.00	15.00	5.70	5.70	5.70	0.04	3.42	
	150.00	165.00		1.00	15.00	5.70	5.80	5.75	0.04	3.45	
	165.00	180.00		1.00	15.00	5.80	5.80	5.80	0.04	3.48	
	180.00	193.00		1.00	13.00	5.80	5.70	5.75	0.04	2.99	
							TOTAL			586.52	Cum

Consultant

06/05/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈತರಾಯನಪುರ
Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 6.Improvements to Roads, and Drains Telecom layout, Shivaramkaranth nagar(MCHS 2nd Phase), Win Field Garden and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									Dt:10/05/18
		Sqm								
	EDGE LINE		2.00	2646.30			0.10		529.26	
						TOTAL			529.26	Sqm

Consultant

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 7.Improvements to Roads, and Drains at Prakruthi Layout, Balaji Layout(Kogilu), Pooja Mahalakshmi Layout and surrounding areas in ward No 05 Jakkur, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill